Scanned by TapScanner

SL	DESCRIPTION	UNIT	QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
65	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members asshown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specifiocation.	Sqm	-	-	2.48	3252.96	8052.00	2.48	8052.00	
66	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density)	Cum	-	-	18.47	351.00	6483.00	18.47	6483.00	
67	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications	Nos	-	-	4.00	298.08	1193.00	4.00	1193.00	
68	conveying the excavated earth, debris etc with all lead and lifts including cost of loading, unloading and stacking complete as per specifications.	Cum	-	-	10.05	67.09	675.00	10.05	675.00	
69	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate .liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification	Sqm	-	-	26.06	568.08	14805.00	26.06	14805.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENT							
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
70	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. C. Prestressed / Reinforced cement concrete grade M-20 & above. MORTH Specification No. 202	Cum	-	-	10.02	1716.12	17196.00	10.02	17196.00	
71	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar. MORTH Specification No. 202	Cum	-	-	5.56	379.08	2106.00	5.56	2106.00	
72	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar. MORTH Specification No. 202	Sqm	-	-	45.06	92.88	4186.00	45.06	4186.00	
73	Dismantling plastering and removing the debris with a lead upto 200m.	Sqm	-	-	60.75	39.96	2428.00	60.75	2428.00	
74	conveying the excavated earth, debris etc with all lead and lifts including cost of loading, unloading and stacking complete as per specifications.	Cum	-	-	23.25	67.18	1562.00	23.25	1562.00	
75	Providing and fixing white vitreous china clay, water closet European type Pedestal type P-trap with black solid plastic seat and lid, C.P brass hinges, rubber buffers, 10 litre low level, P.V.C flushing cistern (all are approved make with fittings: C.I./ M.S brackets, 40mm diameter fluor pipes with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. WBS 11	Each	-	-	1.00	5352.48	5353.00	1.00	5353.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENTS							
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	REMARKS
76	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Unit	-	-	1.00	3400.92	3401.00	1.00	3401.00	
77	Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications	Unit	-	-	2.00	1226.88	2454.00	2.00	2454.00	
78	Providing and fixing C.P. brass towel rail, 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P. brass screws including cost of materials, labour complete as per specifications.	Unit	-	-	2.00	798.12	1597.00	2.00	1597.00	
79	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.	Each	-	-	2.00	162.00	324.00	2.00	324.00	
80	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM of acquirements and testing complete as per specifications. -110mm dia	Mtr	-	-	17.00	468.72	7969.00	17.00	7969.00	
81	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM of acquirements and testing complete as per specifications. -160mm dia	Mtr	-	-	15.00	921.24	13819.00	15.00	13819.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
76	Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Unit	-	-	1.00	3400.92	3401.00	1.00	3401.00	
77	Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications	Unit	-	-	2.00	1226.88	2454.00	2.00	2454.00	
78	Providing and fixing C.P. brass towel rail 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P. brass screws including cost of materials, labour complete as per specifications.	Unit	-	-	2.00	798.12	1597.00	2.00	1597.00	
79	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.	Each	-	-	2.00	162.00	324.00	2.00	324.00	
80	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM of acquirements and testing complete as per specifications. -110mm dia	Mtr	-	-	17.00	468.72	7969.00	17.00	7969.00	
81	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM of acquirements and testing complete as per specifications. -160mm dia	Mtr	-	-	15.00	921.24	13819.00	15.00	13819.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENTS							REMARKS
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
82	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 450x450mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 450x450mm	Nos	-	-	1.00	9169.20	9170.00	1.00	9170.00	
83	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity)	Nos	-	-	1.00	7374.24	7375.00	1.00	7375.00	
84	Supplying, installing,testing and commissioning approved make submersiblepump made of C.I construction suitable for builidng application. The quoted rste shall also include for providing necessary safety devices viz dry run protection, over load relays auto level controller with necessary cables etc complete working on 3ph 440v, 50hz three phase system	Set	-	-	1.00	50000.00	50000.00	1.00	50000.00	
85	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.	Each	-	-	3.00	186.84	561.00	3.00	561.00	
86	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications	Each	-	-	2.00	152.28	305.00	2.00	305.00	
87	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications	Each	-	-	2.00	362.88	726.00	2.00	726.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENTS							REMARKS
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
88	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.)-20mm OD	Mtr	-	-	9.00	253.80	2285.00	9.00	2285.00	
89	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.)-25mm OD	Mtr	-	-	9.80	316.44	3102.00	9.80	3102.00	
90	Point Wiing using copper wire without switch(Class A material). Supplying and wiring adopting ;oop system in existing PVC conduit/casing capping using 2X1.5 Sqmm(phase and neutral) &1X1.0 Sqmm earth wire) FRL smultistand PVC insulated, 2X 1.5 Sqmm copper confirming to the GTP with a 6 Amps fluh type SP control switch shall be fixed on existing plastic sheet/gland box, the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet. complete as per specifications and directions of the engineer incharge-Short point upto 3.00 m	Point	-	-	8.00	200.00	1600.00	8.00	1600.00	
91	Point Wiing using copper wire without switch(Class A material). Supplying and wiring adopting ;oop system in existing PVC conduit/casing capping using 2X1.5 Sqmm(phase and neutral) &1X1.0 Sqmm earth wire) FRL smultistand PVC insulated, 2X 1.5 Sqmm copper confirming to the GTP with a 6 Amps fluh type SP control switch shall be fixed on existing plastic sheet/gland box, the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet. complete as per specifications and directions of the engineer incharge-Medium point above3m- 6.00m	Point	-	-	8.00	275.00	2200.00	8.00	2200.00	

Scanned by TapScanner

		QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	REMARKS
Concealed Conduit System Supplying heavy gauge PVC conduit pipe ....mm dia .....mm thick confirming to IS 2509 with suitable size bends, metal PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures. run with 18SWG GI fish wire wherever necessary complete as per specifications and directions of the engineer incharge	Mtr	-	-	48.60	83.00	4034.00	48.60	4034.00	
Supplying heavy gauge PVC Conduit Pipe 25 dia 2mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by brasing , or , hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary - 4 20mm dia 2mm thick	Mtr	-	-	11.80	40.00	472.00	11.80	472.00	
Supplying heavy gauge PVC Conduit Pipe 25 dia 2mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by brasing , or , hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary - 25mm dia 2mm thick	Mtr	-	-	15.60	53.00	827.00	15.60	827.00	
Supplying heavy gauge PVC Conduit Pipe 25 dia 2mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by brasing , or , hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary - 32mm dia 2mm thick	Mtr	-	-	11.80	83.00	980.00	11.80	980.00	
Supplying and fixing modular powder coated galvanised metal box suitable to mounting modular switch plates, the box should be firmly fixed mounted after due groove cutting in brick/stone/cc wall - 3 way complete as per specification and directions of the engineer incharge	Each	-	-	5.00	95.00	475.00	5.00	475.00	
Supplying and fixing modular powder coated galvanised metal box suitable to mounting modular switch plates, the box should be firmly fixed mounted after due groove cutting in brick/stone/cc wall - 5 way complete as per specifications and directions of the engineer incharge	Each	-	-	5.00	105.00	525.00	5.00	525.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENTS							REMARKS
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
98	upplying 6A flush type socket and 6 amps flush type SP switch either surface/flush mounting in existing gang box or in 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required as per complete as per specifications and directions of the engineer incharge	Each	-	-	6.00	132.00	792.00	6.00	792.00	
99	Supplying and mounting 2 Nos. of 2 way 6 amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flush mounted wooden box and wiring as per IS 1293 as per specifications and directions of the engineer incharge	Each	-	-	5.00	171.00	855.00	5.00	855.00	
100	Supply and fixing of Bakelite D.P/Socket/ switch with/without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 GROUP A complete as per specifications and directions of the engineer incharge-6 Amps combined switch and socket with indication	Nos	-	-	2.00	194.00	388.00	2.00	388.00	
101	Supply and fixing of Bakelite D.P/Socket/ switch with/without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 GROUP A -complete as per specifications and directions of the engineer incharge- 16 Amps Electronic stepped regulator.	Nos	-	-	4.00	211.00	844.00	4.00	844.00	
102	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to latest amendments of complete as per specifications and directions of the engineer incharge - 2.5 sqmm	Mtr	-	-	41.25	32.00	1320.00	41.25	1320.00	
103	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to latest amendments of complete as per specifications and directions of the engineer incharge - 4.0 sqmm	Mtr	-	-	83.10	45.00	3740.00	83.10	3740.00	
104	Supplying And Fixing Metal Fan Box with Round Hook.complete as per specifications and directions of the engineer incharge	Nos	-	-	4.00	85.00	340.00	4.00	340.00	
105	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II complete as per specifications and directions of the engineer incharge	Nos	-	-	2.00	1210.00	2420.00	2.00	2420.00	

Scanned by TapScanner

SL			QTY.	COST	QTY.	(Rs)	(Rs)			
106	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 complete as per specifications and directions of the engineer incharge	Nos	-	-	2.00	909.00	1818.00	2.00	1818.00	
107	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia complete as per specifications and directions of the engineer incharge	Nos	-	-	1.00	2999.70	3000.00	1.00	3000.00	
108	Supplying and running GI/Copper strips for grounding connections using necessary suitable fixing materials as required complete as per specifications and directions of the engineer incharge	Mtr	-	-	7.60	75.00	570.00	7.60	570.00	
109	Supplying and fixing of slim box fitting made out of CRCA sheet metal body with locking type holder completely wire excluding ballast & flouresent tube 1X4 tube light fitting complete as per specifications and directions of the engineer incharge	Nos	-	-	15.00	300.00	4500.00	15.00	4500.00	
110	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system complete as per specifications and directions of the engineer incharge	Nos	-	-	4.00	2090.00	8360.00	4.00	8360.00	
111	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete as per specifications and directions of the engineer incharge	Nos	-	-	4.00	1200.00	4800.00	4.00	4800.00	
112	Supply and fixing Trivector meter suitavle for operation LT operation and CT operated meter in polycorbonate body in class 0.5 accuracy as per is 14697 and completely wired complete as per specifications and directions of the engineer incharge.	Each	-	-	2.00	3650.00	7300.00	2.00	7300.00	
113	Supplying and fixing of LED type panel board indicating lamp with required color suitable for 220v AC, 50Hz 12/24v DC (48/6.36) complete as per specifications and directions of the engineer incharge.	Each	-	-	1.00	430.00	430.00	1.00	430.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	PREVIOUS MEASUREMENTS		PRESENT MEASUREMENTS			TOTAL		REMARKS
			QTY.	COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
114	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. - 3.5 core 240 sqmm complete as per specifications and directions of the engineer incharge.	Mtr	-	-	6.10	1130.00	6893.00	6.10	6893.00	
115	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. - 3.5 core 25 sqmm complete as per specifications and directions of the engineer incharge.	Mtr	-	-	6.10	180.00	1098.00	6.10	1098.00	
116	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. complete as per specifications and directions of the engineer incharge.- 25 sqmm to 75 sqmm	Mtr	-	-	6.10	15.50	95.00	6.10	95.00	
117	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. complete as per specifications and directions of the engineer incharge.- 300 sqmm to 400 sqmm	Mtr	-	-	6.10	32.00	196.00	6.10	196.00	
118	Supplying tinned copper lugs and crimping and crimpingwiring to terminal point for wire of the following sizes(64/7.21).complete as per specifications and directions of the engineer incharge. - 25 sqmm Long Barrel	Each	-	-	2.00	20.59	42.00	2.00	42.00	
119	Supplying tinned copper lugs and crimping and crimpingwiring to terminal point for wire of the following sizes(64/7.21).complete as per specifications and directions of the engineer incharge. - 300 sqmm Long Barrel	Each	-	-	2.00	338.00	676.00	2.00	676.00	
120	Supplying and fixing of heay duty cable glands suitable for UG cable of 1.1KV class metal only complete as per specifications and directions of the engineer incharge.50mm dia	Each	-	-	2.00	255.00	510.00	2.00	510.00	
121	Supplying and fixing of heay duty cable glands suitable for UG cable of 1.1KV class metal only complete as per specifications and directions of the engineer incharge.75mm dia	Each	-	-	2.00	496.00	992.00	2.00	992.00	
122	Digging of trench of 0.6mtrs deepx0.5 mtrs wide refilling the required gorund level and consolidating etc., complete as per specifications and directions of the engineer incharge.	Mtr	-	-	5.00	106.00	530.00	5.00	530.00	

Scanned by TapScanner

SL	DESCRIPTION	UNIT	MEASUREMENTS QTY.	MEASUREMENTS COST	QTY.	RATE (Rs)	AMOUNT (Rs)	QTY.	Amount (Rs)	
123	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.complete as per specifications and directions of the engineer incharge. - 40mm	Mtr	-	-	2.00	345.00	690.00	2.00	690.00	
124	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.complete as per specifications and directions of the engineer incharge. -65mm	Mtr	-	-	2.00	585.00	1170.00	2.00	1170.00	
	Sub Total Rs						2480973.00		2480973.00	
	ADD GST Charges at 12%						297716.76		297716.76	
	Grand Total Rs						2778689.76		2778689.76	

CERTIFICATE

1 Certified that the above work done satisfactory and no materials issued from departmentally.

2 Certified that the Bill has not claimed any Other Bills.

3 Certified that the Contractor removed all debris from the work spot.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92